



Raft Island Bridge

Progress Report – 2/17/2014

Puget Sound Energy

- Do not have a revised proposal as of this date. P.S.E. and InfraSource have been non-responsive and difficult to work with. Our last face-to-face meeting was in early December.
- Directed Karl to write a formal letter to the supervisors of the project managers. Letter was emailed on Friday 2/14/14. I felt our difficulties with them needs to be documented.

Landscape Architect:

- Met with Landscape Architect to review project and potential scope of services. Services would be paid for by Quigg from the \$30,000 Landscape contract allowance. Proposed agreement has been forwarded to R.I.I.A. for concurrence.

On-Site Work

- Work continues to progress on the Pile Pier Caps. Anticipate this work to be complete and ready for the Concrete Tech beams/girders. Fabrication of these members will not be complete (by Concrete Tech) until mid-March at which time they will be shipped to the job site by barge.
- Installation of the soldier pile wall on the island will commence the week of February 24th.

On-Site Safety

- Speed on the bridge for the most part is now at an acceptable level after installation of the speed bumps.

Respectfully Submitted,

A handwritten signature in black ink, appearing to read 'Roger A. Hansen', with a long horizontal flourish extending to the right.

Roger A. Hansen, AIA
HHJ Architect, PLLC