



Raft Island Bridge

Progress Report – 10/17/13

Pierce County

- Received Pierce County Hearings Examiner Shoreline Management project approval. No appeals were filed and project was forwarded to Washington State Department of Ecology for final sign-off. Washington State Department of Ecology has a 21 day period for final appeals and administrative process time. Anticipate receiving their final approval on October 28, 2013.
- Anticipate having the project's building permit in hand on 10/29/13.
- Trying to schedule Pierce County pre-construction conference at 3:00 pm on 10/28/13. Cannot start site work until this conference has been held.
- Utility relocation –
 - Peninsula Light engineering complete and fees paid.
 - Comcast engineering complete and fees paid (verify R.I.I.A.)
 - Century Link engineering complete and contract signed. Waiting for invoice from Century Link.
 - Work cannot start until the building permit is issued from Pierce County.
 - Quigg is coordinating on-site work.

Construction Contract - Quigg

- One of two contract originals sent to Quigg's home office (R.I.I.A. to confirm).
- Have received the performance and payment bonds and Certificate of Insurance.
- Builder's Risk policy has been issued and waiting for copy.
- Contractor's Pay Application No. 1 has been approved and forwarded to R.I.I.A. for processing payment.

Schedule Forward - Highlights

- 10/21 Set field office
- 10/28 DOE final approval
Schedule Pierce County pre-construction conference
Traffic signals set for traffic control. **Bridge traffic to one lane for duration of project.**
- 10/29 Pierce County building permit available for pick-up
Start on site excavation for site underground utility relocation
- 11/11 Utility companies onsite to start relocation of overhead power lines.
- 11/20 On or about this date, steel piles delivered to contractor's yard in Tacoma
- 11/25 Power lines removed
- 11/26 Pile driving to commence

Respectfully Submitted,

A handwritten signature in black ink, appearing to read 'Roger A. Hansen', is written over a faint, larger version of the signature.

Roger A. Hansen, AIA
HHJ Architect, PLLC