

Date	Event	
6/17/2013	Advertise for bid proposals.	
6/27/2013	Release 75% bid documents available.	
6/30/2013	Balance due with NW Farm Credit	
7/8/2013	Bridge vote prep meeting at Richard Swenson 219. Write ballot, confirm timing and location for island vote. Discuss communications (newsletter, etc). What else do we need to do to prepare for the special meeting?	
7/9/2013	Contractor mandatory meeting at RIIA bridge - 10:00	
7/15/2013	RIIA Board Meeting at David Paly, 69A	
7/22/2013	Bid docs at 100% - but won't release to bidders till after the bids opening.	
7/30/2013	Bid opening 2:00 PM	
8/1/2013	Release 100% docs to bidders to confirm/re-price bids	
7/30-8/4/13	Review bids and re-priced bids 7/30/13 through 8/4/13.	
8/1/2013	E-mail finalized ballot document to Juanita to print no later than the 2:00 PM.	
8/2/2013	Mail ballots. Must be post marked on or before this date.	
8/12/2013	RIIA Membership Meeting at All Saints Center	
8/13/2013	Select Contractor and give authorization to proceed (order steel piles).	
8/13/2013	Send balance due to NW Farm Credit	
8/15/2013	Contract Award	
8/20/2013	Order piles	
10/1/2013	Final Date to receive permits to start in water work in order to complete within the fish window	
11/30/2013	In water work starts	
2/1/2014	In water work complete	
7/1/2014	Bridge complete.	
7/15-8/31/14	Remove existing bridge	
8/31/2014	Project Complete	